

GOVERNMENT OF ANDHRA PRADESH

**ABSTRACT**

MA & UD Department - Anantapur Municipal Corporation - Execution of construction works of Sri K.M. Saifullah Road Over Bridge at KM 212/8,9 from 1<sup>st</sup> Road to R.C. Nagar, Anantapur Town by M/s.Soham Engineering Constructions, Hyderabad - Revised Orders- Issued.

-----

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT(J1) DEPARTMENT

**G.O.Ms.No. 185**

**Dated:26-02-2009.**

Read the following:

- Ref: 1) G.O.Ms.No.380 MA&UD Department dt.4.9.2003.  
2) G.O.Ms.No.494 MA&UD Department dated 30.10.2004.  
3) G.O.Ms.No.6 MA& UD Department dated:3.1.2006.  
4) From the ENC(PH) Lr.No.100/T5/ATP-ROB/2008, dt.14.6.2008.  
5) Govt. Memo No.11856/J1/2007-3, dt.14.7.2008.  
6) From the ENC(PH) Lr.No.100/T5/ATP-ROB/2008, dt.17.9.2008.  
7) G.O.Ms.No.878 MA&UD (TC-2) Department dt.30.12.2008

**ORDER :**

The Government in the Memo 5<sup>th</sup> read above, after examining the circumstances reported by the Engineer-in-Chief(PH), Hyderabad in the reference 4<sup>th</sup> read above, have issued instructions to the Engineer-in-Chief(PH), Hyderabad to go ahead immediately with the works of construction of Sri K.M.Saifullah Road Over Bridge" at KM 212/8 & 9, 1<sup>st</sup> road to RC Nagar Anantapur town and complete the same pending finalization of funds.

2. In the reference 5<sup>th</sup> read above, the Engineer-in-Chief(PH), Hyderabad, has proposed to get the balance work done by the same agency i.e. M/s. Soham Engineering Constructions, Hyderabad considering the facts that the delay of completion of the project was due to non handing over of the TTD site and not due to the fault of the Agency. More over the Department will have the following advantage if the work is continued by the same agency(i)The work can be taken up and completed fast as there will be saving of time in calling tenders and awarding work to the new agency and (ii) The over all responsibility on the project can be fixed to one agency.

3. The Engineer-in-Chief(PH), Hyderabad has also reported that Soham Engineering Constructions, Hyderabad has come forward to take up the balance work as the land is available now and they have represented for providing the following amenities(i) revise the balance work estimate with MORTH Data with current SSR for the year 2008-09 duly adopting overhead charges, Contractor's profit, (ii)Tender premium may be adopted in the revised estimate for the balance work and(iii)In respect of completed work during 2003-04 to 2006-07 in view of heavy loss due to increase in steel & cement rates, payment of escalation for the above items and payment of rates as per relevant SSR of 2003-04 to 2006-07 as per MORTH Data.

4. The Engineer-in-Chief(PH), Hyderabad has also stated that keeping in view the above position, the estimate has been revised with latest SSR 2008-09 for the balance portion of work with MORTH specifications. A provision is made in the estimate for price adjustment for the items of work executed beyond the agreement period.

**Contd.p.2/-**

The Engineer-in-Chief(PH), Hyderabad has also informed that due to revision of estimate, cost of Bridge approaches has increased to Rs.7.80 Crores.

5. The Engineer-in-Chief(PH), Hyderabad has requested the Government:

- (i) To accord revised administration sanction for an amount of Rs.7.10 Crores towards State Govt. share for the "Construction of Sri K.M. Saifulla Road Over Bridge at KM 212/8, 9 from 1<sup>st</sup> Road to RC nagar, Anantapur Town
- (ii) To adopt MORTH Data with current SSR for the year 2008-09 for the balance work to be done as per G.O.Ms.No.141, Transport, Roads & Buildings Department, dated:27.07.2006, as a special case.
- (iii) To continue the balance work with the same agency M/s Soham Engineering Constructions, Hyderabad at estimated rates without tender premium following the existing agreement conditions.

6. Government in the G.O.7<sup>th</sup> read above, issued orders ratifying the action of the Commissioner & Director, Municipal Administration, Hyderabad in having accorded administrative sanction for taking up construction of Road Over Bridge(ROB)in Anantapur Municipal Corporation. Government released Rs.7.00 crores(Rupees Seven crores only) from the Head of Account of "" Assistance to Municipalities under SFC" for execution of the said works.

7. Therefore Government after examining the matter, hereby approve the proposal of the Engineer-in-Chief(PH), Hyderabad referred in the para 5 above.

8. The Engineer-in-Chief (PH), Hyderabad shall take necessary further action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**Dr.C.V.S.K. SARMA**  
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief (PH) Andhra Pradesh, Hyderabad.

The Director of Municipal Administration, Andhra Pradesh, Hyderabad.

The Commissioner, Anantapur Municipal Corporation, Anantapur.

The Collector & District Magistrate, Anantapur District.

**Copy to:**

The Chief Administrative Officer/Construction, South Central Railway, Secunderabad.

The General Manager, South Central Railway, Secunderabad

The Divisional Railway Manager, Guntakal Division,  
Guntakal, Anantapur District.

Sri K.M.Saifullah,

Ex.Member of Parliament (Rajya Sabha), Anantapur.

//FORWARDED BY ORDER //

**SECTION OFFICER.**